

FACILITIES ENGINEERING OPERATING LOG					INSTALLATION : FORT POLK, LA			MONTH	YEAR	
(Water - General)					FORT POLK NORTH WATER (7216) PWS # 1115064			Feb	2020	
For use of this form, see AR 420-46; the proponent agency is the Office of the Chief of Engineers.										
DATE	DISTRIBUTION WATER 1000 GAL	CHLORINE POUNDS USED	OTA RESIDUAL CHLORINE		PH	FLUORIDE	PHOSPHATE	REMARKS	WELL NO.	TOTAL MONTH PRODUCTION 1000 GAL
			FREE	TOTAL						
1	452	0	1.41	1.53	7.6	0.9	2.69		2	2,048
2	281	0	1.44	1.49	7.6	1.0	2.72		6A	1,415
3	253	23	1.50	1.54	7.5	0.9	2.41		6B	0
4	0	0	1.53	1.65	7.6	0.8	2.52		7	1,489
5	283	20	1.45	1.44	7.5	0.8	2.71			
6	184	0	1.47	1.54	7.6	0.9	2.60			
7	388	16	1.51	1.63	7.5	0.9	2.93		Grand Total	4,952
8	0	0	1.32	1.43	7.5	0.9	3.15			
9	342	0	1.56	1.57	7.4	0.8	2.79			
10	0	0	1.48	1.47	7.5	0.8	3.11			
11	181	22	1.41	1.41	7.4	0.8	3.24			
12	168	0	1.35	1.42	7.5	0.8	3.25			
13	172	0	1.44	1.45	7.4	0.8	2.97			
14	174	22	1.42	1.53	7.5	0.9	3.15			
15	372	0	1.62	1.72	7.5	0.9	2.72			
16	151	16	1.66	1.82	7.5	0.9	2.77			
17	0	0	1.52	1.75	7.5	0.8	3.26			
18	189	0	1.70	1.83	7.5	0.8	2.48			
19	358	22	1.48	1.68	7.5	0.8	3.18			
20	185	0	1.67	1.83	7.5	0.9	2.81			
21	141	23	1.72	1.88	7.5	0.8	2.69			
22	164	0	1.72	1.91	7.6	0.9	2.45			
23	156	0	1.73	1.91	7.5	0.8	2.85			
24	0	0	1.35	1.64	7.3	0.9	3.18			
25	170	20	1.44	1.68	7.5	0.8	3.24			
26	162	0	1.32	1.62	7.5	0.8	3.07			
27	171	0	1.39	1.62	7.5	0.9	3.00			
28	164	25	1.36	1.56	7.5	0.9	3.17			
29	206	0	1.35	1.51	7.5	0.8	3.28			

5.155      4.939      7.655

TOTAL	5467	209					
MAX	452	25	1.73	1.91	7.6	1.0	3.28
MIN	0	0	1.32	1.41	7.3	0.8	2.41
AVG	189	7	1.49	1.62	7.5	0.9	2.91

PREPARED BY	DATE	APPROVED BY	DATE
Noah Belcher (American Water)	2/29/2020	Bradley Day	2/29/2020

**FP** FORM **4141**  
1 JULY 73

REPLACES DA FORM 5-58, 1 MAY 63 WHICH WILL BE USED  
EDITED FROM DA 141 ON 1 SEPT 99 (FORT POLK SPECIFIC)